

Heritage wall showing sign of cracking

This wall was supposed to be anchored and slab removed during demolition. Wall likely to fail once slab is removed (Geotech report),. This wall currently out of scope

Crack in Retaining wall likely caused by foundation failure

Legacy drawings indicate 5 KPa Live load in this area
Assessed as 4 KPa capable

